466360

GEOSERVICES
ON-LINE TDC

CAPE SORELL # 1

DATE : 14/ 7/82

BIT # 8 SMITH F3J BIT DIAMETER : 12.25 inch NOZZ 13/13/13

MUD RHEOLOGICAL PARAMETERS : PV = 1 YP = 3 GEL = 1

	TIME	DEPTHS MEASURED	VERTCL	LAGGED	ROP	DRILLING PARAMETERS WOB	RPM	TORQ	PRESS	FLOW IN	PIT VOL	MUD PARAMETERS DENSITY IN	OUT	TEMPERATURE IN	OUT	RESISTIVITY IN	OUT	GAS	DCS	OVERPRESSURE SURVEY NORM	PF	ECD	FRAC	ACCUMULATED ON BIT FEET	TIME	COST
	Hr:mn	feet	feet	feet	ft/h	klbs	rpm	ftlb	psi	gpm	bbls	ppg		degF		ohmm		unit			ppg	ppg	ppg	Feet	DHr	$
D	19:10	3006.8	3006.4	1649.0	70.8	1.1	89	800	1340	422	570	8.6	8.6	57.4	65.7	.21	.22	3	.53	.97	8.6	8.6	13.5	888.3	13.28	85
D	19:10	3007.5	3007.4	1649.0	251.0	.7	90	700	1335	422	570	8.6	8.6	57.5	65.7	.21	.22	1	-.00	.97	8.6	8.6	13.5	889.3	13.28	85
D	19:11	3008.6	3007.4	1649.0	251.0	1.9	91	900	1335	427	568	8.6	8.6	57.5	65.7	.21	.22	3	-.00	.97	8.6	8.6	13.5	889.3	13.28	85
D	19:11	3009.4	3008.9	1649.0	417.7	.9	95	800	1340	427	568	8.6	8.6	57.5	65.8	.21	.22	3	-.00	.97	8.6	8.6	13.5	890.8	13.29	85
D	19:11	3010.5	3009.6	1649.0	340.8	1.1	96	700	1344	427	568	8.6	8.6	57.5	65.8	.21	.22	3	-.00	.97	8.6	8.6	13.5	891.5	13.29	85
D	19:11	3012.6	3012.2	286.0	428.2	.7	100	800	1344	427	562	8.6	8.6	57.6	65.8	.21	.22	3	.31	.97	8.6	8.6	13.5	894.1	13.30	85
D	19:11	3014.2	3014.0	286.0	177.3	.1	101	700	1344	427	562	8.6	8.6	57.5	65.6	.21	.22	3	.34	.97	8.6	8.6	13.5	897.4	13.30	84
D	19:12	3016.1	3015.5	286.0	765.7	3.3	103	800	1340	427	562	8.6	8.6	57.4	65.4	.21	.22	3	.41	.97	8.6	8.6	13.5	898.5	13.30	84
D	19:12	3018.7	3017.1	286.0	217.3	3.1	104	800	1349	427	560	8.6	8.6	57.4	65.1	.21	.22	3	.50	.97	8.6	8.6	13.5	899.8	13.31	84
D	19:12	3019.1	3019.1	286.0	88.2	.4	101	800	1349	427	558	8.6	8.6	57.5	65.0	.21	.22	3	.00	.97	8.6	8.6	13.5	901.0	13.31	84
D	19:13	3020.8	3020.7	286.0	427.9	1.8	100	800	1344	422	558	8.6	8.6	57.5	65.0	.21	.22	3	.35	.97	8.6	8.6	13.5	902.6	13.31	84
D	19:13	3022.8	3022.1	286.0	368.0	1.6	101	700	1344	422	558	8.6	8.6	57.5	65.0	.21	.22	3	.36	.97	8.6	8.6	13.5	904.0	13.32	84
D	19:13	3023.4	3023.4	286.0	318.3	1.0	100	700	1344	425	558	8.6	8.6	57.4	64.9	.21	.22	3	.38	.97	8.6	8.6	13.5	905.3	13.32	84
D	19:13	3024.8	3024.7	286.0	350.7	1.2	103	800	1344	427	556	8.6	8.6	57.5	64.7	.21	.22	3	.32	.97	8.6	8.6	13.5	906.6	13.32	84
D	19:13	3026.1	3026.1	286.0	484.3	2.2	103	700	1344	427	556	8.6	8.6	57.4	64.7	.21	.22	3	.35	.97	8.6	8.6	13.5	908.0	13.33	84
D	19:14	3027.3	3027.0	286.0	260.5	3.0	103	800	1344	427	556	8.6	8.6	57.5	64.6	.21	.22	3	.43	.97	8.6	8.6	13.5	908.9	13.33	83
D	19:14	3028.2	3027.0	286.0	260.5	2.4	101	700	1349	427	556	8.6	8.6	57.5	64.6	.21	.22	3	.43	.97	8.6	8.6	13.5	908.9	13.33	83
D	19:14	3029.1	3028.4	286.0	238.5	.4	100	700	1349	427	554	8.6	8.6	57.5	64.6	.21	.22	3	.37	.97	8.6	8.6	13.5	911.1	13.34	83
D	19:14	3030.9	3030.0	286.0	452.9	.8	101	700	1354	426	556	8.6	8.6	57.5	64.6	.21	.22	3	.33	.97	8.6	8.6	13.5	911.9	13.34	83
D	19:15	3031.4	3031.2	286.0	316.9	.2	101	800	1349	427	556	8.6	8.6	57.5	64.6	.21	.22	3	.33	.97	8.6	8.6	13.5	913.1	13.34	83
D	19:15	3032.0	3032.0	286.0	216.4	1.4	103	800	1338	427	554	8.6	8.6	57.5	64.6	.21	.22	3	.43	.97	8.6	8.6	13.5	913.9	13.35	83
D	19:15	3034.0	3033.3	286.0	354.8	2.0	99	700	1325	422	552	8.6	8.6	57.5	64.6	.21	.22	3	.37	.97	8.6	8.6	13.5	915.2	13.35	83
D	19:24	3035.2	3035.0	285.0	82.7	.1	97	700	1344	426	562	8.6	8.6	57.5	64.9	.21	.21	3	.00	.97	8.6	8.6	13.5	916.9	13.36	83
D	19:24	3037.3	3036.1	285.0	298.0	.9	95	800	1344	427	556	8.6	8.6	57.4	65.0	.21	.21	3	.37	.97	8.6	8.6	13.5	918.0	13.37	83
D	19:24	3039.3	3039.1	285.0	197.5	.5	94	800	1349	426	556	8.6	8.6	57.5	65.0	.21	.21	3	.39	.97	8.6	8.6	13.5	921.0	13.37	83
D	19:25	3041.0	3040.1	285.0	502.8	1.1	97	800	1349	422	558	8.6	8.6	57.5	64.9	.21	.21	3	.00	.97	8.6	8.6	13.5	922.0	13.38	82
D	19:25	3041.8	3041.3	285.0	323.2	1.3	96	700	1349	422	558	8.6	8.6	57.5	64.8	.21	.21	3	.36	.97	8.6	8.6	13.5	923.2	13.38	82
D	19:25	3043.2	3042.3	285.0	271.3	.7	95	700	1349	427	554	8.6	8.6	57.5	64.8	.21	.21	3	.28	.97	8.6	8.6	13.5	925.1	13.38	82
D	19:26	3045.3	3044.4	285.0	328.1	1.1	95	800	1354	427	554	8.6	8.6	57.5	64.8	.21	.21	3	.34	.97	8.6	8.6	13.5	926.3	13.39	82
D	19:26	3047.4	3047.2	285.0	570.7	.9	96	700	1354	427	548	8.6	8.6	57.5	64.7	.21	.21	3	.00	.97	8.6	8.6	13.5	929.1	13.40	82
D	19:26	3048.0	3047.2	285.0	570.7	1.5	96	800	1354	427	548	8.6	8.6	57.5	64.7	.21	.21	3	.00	.97	8.6	8.6	13.5	929.1	13.40	82
D	19:26	3049.6	3049.3	285.0	233.9	.7	96	700	1354	427	548	8.6	8.6	57.4	64.6	.21	.21	3	.39	.97	8.6	8.6	13.5	931.2	13.40	82
D	19:27	3051.4	3051.1	285.0	476.2	.3	97	700	1359	427	550	8.6	8.6	57.4	64.6	.21	.21	3	.26	.97	8.6	8.6	13.5	933.0	13.41	82
D	19:27	3053.3	3053.3	285.0	287.2	.7	96	700	1354	426	548	8.6	8.6	57.5	64.5	.21	.21	3	.37	.97	8.6	8.6	13.5	935.2	13.41	81
D	19:27	3055.6	3055.3	285.0	329.1	1.1	96	700	1359	422	548	8.6	8.6	57.5	64.5	.21	.21	3	.36	.97	8.6	8.6	13.5	937.2	13.42	81
D	19:28	3056.2	3056.2	285.0	249.5	.7	96	700	1359	427	546	8.6	8.6	57.5	64.5	.21	.21	3	.41	.97	8.6	8.6	13.5	938.1	13.42	81
D	19:28	3057.2	3057.2	285.0	81.4	8.0	93	900	1354	427	542	8.6	8.6	57.5	64.5	.21	.21	3	.73	.97	11.0	8.6	14.5	939.1	13.43	81
D	19:29	3059.4	3059.0	285.0	449.5	5.6	97	800	1354	427	542	8.6	8.6	57.5	64.6	.21	.22	3	.41	.97	8.6	8.6	13.5	940.9	13.44	81
D	19:29	3060.6	3060.2	285.0	287.3	1.9	99	700	1359	427	542	8.6	8.6	57.5	64.6	.21	.21	3	.47	.97	8.6	8.6	13.5	942.1	13.44	81
D	19:29	3061.2	3061.2	285.0	276.1	1.5	99	700	1359	427	542	8.6	8.6	57.5	64.6	.21	.21	3	.41	.97	8.6	8.6	13.5	943.1	13.44	81
D	19:29	3063.7	3063.1	285.0	165.1	2.5	100	700	1344	427	540	8.6	8.6	57.5	64.6	.21	.21	3	.53	.97	8.6	8.6	13.5	945.0	13.45	81
D	19:42	3065.0	3064.4	284.0	162.7	.5	96	800	1407	422	556	8.6	8.6	57.4	64.6	.21	.21	3	.00	.97	8.6	8.6	13.5	946.3	13.46	81
D	19:43	3067.3	3066.7	284.0	517.9	.5	96	800	1407	422	552	8.6	8.6	57.5	64.6	.21	.21	3	.34	.97	8.6	8.6	13.5	949.3	13.47	80
D	19:43	3068.1	3067.4	284.0	354.3	.3	95	800	1407	425	552	8.6	8.6	57.5	64.6	.21	.21	3	.34	.97	8.6	8.6	13.5	949.3	13.47	80
D	19:43	3069.4	3069.3	284.0	451.5	1.1	96	800	1407	427	550	8.6	8.6	57.5	64.6	.21	.21	3	.30	.97	8.6	8.6	13.5	951.2	13.47	80
D	19:44	3070.5	3070.3	284.0	65.0	7.8	97	800	1398	427	544	8.6	8.6	57.5	64.3	.21	.21	3	.79	.97	10.4	8.6	14.3	952.2	13.49	80
D	19:45	3071.1	3070.3	284.0	65.0	4.4	100	800	1359	422	540	8.6	8.6	57.5	64.2	.21	.21	3	.79	.97	10.4	8.6	14.3	952.2	13.50	80
D	19:45	3072.1	3071.1	283.0	59.7	7.2	99	800	1354	427	540	8.6	8.6	57.5	64.0	.21	.21	3	.79	.97	10.4	8.6	14.3	953.0	13.51	80
D	19:46	3075.2	3075.0	283.0	623.5	3.3	101	700	1359	427	538	8.6	8.6	57.5	64.0	.21	.21	3	.32	.97	8.6	8.6	13.5	956.9	13.51	80