017129

DRILL ADVANCE

LOST CORE	DEPTH	DRILL ADVANCE INTERVAL	CORE RECOVERY	PERCENT RECOVERY

LITHOLOGY

INTERVAL	DESCRIPTION	ALTERATION	GRAPHIC LOG	STRUCTURE	MINERALISATION	VISUAL PERCENTAGE MINERALISATION
				105.4 Bedding to core axis: 28° 105.7 20 mm carbonate vein: 45°		
		112 Pale creamy greenish hydro-thermally altered siltstone. Fractured and minor quartz veining at 112.5m. 114				
				113.1 Bedding to core axis: 30°	113.0 Pyrite associated with black argillite horizons. Either disseminated along bedding eg 113m or as small veinlets and concentrations within the black argillite.	3-5%
113.8	Interbedded black argillite and pale grey mudstones. Numerous thin white carbonate veinlets cut the core. Bedding tends to massive.					
					115.6 Thin (3mm) carbonate vein with sulphide sphalerite (?).	5%
				117.5 Bedding to core axis: 30°		

106 107 108 109 110 111 112 113 114 115 116 117 118 119 120

SCALE 1:100 (1cm = 1 m)

COMSTAFF PROPRIETARY LIMITED **DRILLHOLE LOG FOR** DDH RBE 7

LOGGED BY ..... FROM 105 TO 120 DATE 24/5/80 PAGE 8 OF 13