RENISON LIMITED - DRILL CORE RECORD BT 141

HOLE NUMBER	BT 141
PURPOSE	To test for extensions of Anchor Mineralization
LOCATION	South east of Anchor Workings
COLLAR R.L.	274.95
CO-ORDINATES	5188.19mN 5047.34mE
LENGTH	104m
HOLE SIZE	0 - 15m Tricone 15 - 24m NQ 24 - 104m BQ
DATE DRILLED	26.5.81 to 28.5.81
SIGNIFICANT CORE LOSS ZONES	
ORE ZONE GROUND CONDITIONS	
LOGGED BY	A.F. ROSS
COMMENTS	No significant tin mineralization encountered Interval 40.9 to 104m assayed, every third metre from 44 to 104m

SURVEY			From - To	Distance D	VERTICAL		HORIZONTAL	
Depth	Bearing	Dip			D.Sin.Dip	R.L.	D.Cos.Dip	Prog. Total
	GRID					274.95		
0	-	-90	0 - 26	26.0	26.0	248.95	0.0	0.0
52	102	-89	-78.5	52.5	52.49	196.46	0.92	0.92
105	118	-88	-105	26.5	26.48	169.98	0.92	1.84

SUMMARY - ASSAY DATA

LODE NAME	FROM	TO	LENGTH (m)	AVERAGE WEIGHTED ASSAYS													B.C.A.
				Sn.	Acid Sol. Sn.	Cu.	As.	S.	Pb.	Zn.	Bi.	WO_3	Ag g/t				

NWPS 27344

89 1121