The Shell Company of Australia Limited
METALS DIVISION

DRILL LOG SHEET

Hole No : MD 33

PROJECT : MOINA

COLLAR CO-ORDINATES : 650E/222N

LOCATION CODE : MZ 01

COLLAR R.L. : 533m

LOCATION :

MAP/PHOTO REFERENCE :

DATE STARTED	25th July, 1980	HOLE SIZE		FROM	TO	TOTAL	CORE STORAGE	Spreyton
DATE FINISHED	8th August, 1980	NON CORE					Nº OF TRAYS	17
TOTAL DEPTH	163.60m						SAMPLE STORAGE	AMDEL
LOGGED BY	S.D. Lee	CORE	HQ	0.00	6.00	6.00	ASSAY LAB.	AMDEL
CONTRACTOR	A.D.D.		NQ	6.00	72.00	66.00	ASSAY REPORTS	
RIG	Mindrill F30		BQ	72.0	163.60	91.60		
DRILL CREW	F. Ortner	CASING					MIN. & PET. LAB.	
	A. Ortner	NOTE:	Lead electrode could not be put down hole.				MIN. & PET. REPORTS	
		CASING LEFT	PVC Agriflex	0.0 3.0	11.0 76.0	11.0 73.0		

HOLE SURVEY DATA

INSTRUMENT : TROPARI

DEPTH	INSTRUMENT INCL.	INSTRUMENT AZ.	ACID ETCH INCL.	ACID ETCH AZ.	REMARKS
COLLAR	89°	225°			
91.5m	87°	227°			
163.0m	86°	202°			

GRAPHIC/LETTER SYMBOL LOGGING KEY

STRUCTURE / ALTERATION CODE

B BEDDING
J JOINTING
C CLEAVAGE
F FOLIATION
sh SHEARING
q QUARTZ VEINS
O OXIDATION

DRILLING SUMMARY :

90 1 90 8