LV. PRESS

GOLD FIELDS EXPLORATION PTY. LIMITED

DRILL CORE RECORD

418054

HOLE NO. :	LS 11
STATE :	TASMANIA

PROJECT	TYNDALL
DESIGNED BY	J.G. PURVIS
LOGGED BY	A.J. CARTWRIGHT
COMMENCED	6-2-84
COMPLETED	27-2-84

PURPOSE

To test and I.P. anomaly in the Eastern Pyrite Zone on Line 208N of the Selina Grid.

LOG SUMMARY

0.0 - 6.0	WEATHERED COLLUVIUM.	
6.0 - 62.0	QUARTZ-FELDSPAR PHYRIC, LITHIC IGNIMBRITE.	SELINA VOLCANICS
62.0 - 90.5	CRYSTAL, PUMICEOUS, LITHIC PYROCLACSTICS.	
90.5 - 107.0	AUTOBRECCIATED RHYODACITE AND ASH.	
107.0 - 326.6	VOLCANICLASTICS WITH MINOR CHERTS AND LAVAS. PYRITIC.	
362.2 422.3	HORNFELSED? VOLCANICLASTICS WITH MINOR CHERTS. MAGNETITE RICH.	

GENERAL COMMENTS

SSAY SUMMARY

INTERVAL From	INTERVAL To													COMMENTS

OCATION

NORTHING	5365198
EASTING	386110
R.L.	396.2
GRID	A.M.G.
LENGTH	422.3

HOLE CONDITION

SIZE Hole Size	SIZE Depth
HQ	0.0-6.0
NQ	6.0-51.0
BQ	51.0-422.3

SIGNIFICANT CORE LOSS INTERVALS From	To	% Lost

POOR GROUND CONDITION ZONES From	To	Condition

HOLE CONDITIONS AFTER COMPLETION

Hole left open, and making abundant water.

URVEY DATA (Note: Bearing type must be same as Project Grid Type)

SURVEY Depth	Bearing	Dip	INTERVAL From	To	Distance	VERTICAL D. Sin. Dip	R.L.	HORIZONTAL D. Cos. Dip	Prog. Total	SURVEY Depth	Bearing	Dip	INTERVAL From	To	Distance	VERTICAL D. Sin. Dip	R.L.	HORIZONTAL D. Cos. Dip	Prog. Total
0.0	278	50.0	0.0	36.0	36.0	27.6	368.6	23.1	23.1										
72.0	268	50.0	36.0	95.0	59.0	45.2	323.4	37.9	61.0										
18.0	269	47.5	95.0	149.0	54.0	39.8	283.6	36.5	97.5										
80.0	273	45.0	149.0	210.0	61.0	43.1	240.5	43.1	140.6										
40.0	267	42.5	210.0	270.0	60.0	40.5	200.0	44.2	184.8										
00.0	268	40.0	270.0	325.9	55.9	35.9	164.1	42.8	227.6										
51.8	271	38.5	325.9	286.4	60.5	37.7	126.4	47.6	275.2										
21.0	274	34.0	386.4	422.3	35.9	20.1	106.3	29.8	305.0										